



施工內容建置流程SOP



預計專案時程進度表 1/2

107學年度國中中小校園班級無線網路及實體線路建置計畫 D+180, (12/28/2018 ~ 06/25/2019)	107.12		108.01				108.02				108.03				108.04					108.05				108.06				
	17	24	1	7	14	21	28	4	11	18	25	4	11	18	25	1	8	15	22	29	6	13	20	27	3	10	17	24
專案啓始																												
合約簽約 D-Day: 12/28		12/28																										
提交施工計畫書供審查: D+10: 1/7/2019				1/7																								
施工計畫書審查																												
啓動會議: 1/3/2019 PM 01:30 done			1/3																									
專案先導示範: 貢寮國中及頂溪國小佈線 by 1/22																												
貢寮國中																												
現場會勘: 1/7				1/7																								
第一階段: 線路及機櫃工程施: 1/9				1/9																								
第二階段: 交換器及無線基地台安裝: 1/10-11				1/10																								
頂溪國小佈線																												
8所學校勘查: by 1/11				1/11																								
新北教育局現場Demo: 1/22																												
專案規劃																												
物料採購下單																												
IP + L2SW 各校規劃																												
專案執行																												
第1批設備到貨 by 2/27 AP/L2: 2172/247																												
第2批設備到貨 by 3/29: AP/L2: 4344/494																												
第3批設備到貨: by 4/30 AP/L2: 4344/494																												
8所學校先導建置 by 2/27																												
第一階段: 線路及機櫃工程																												
第二階段: 交換器及無線基地台設備安裝																												

預計專案時程進度表 2/2

107學年度國中小校園班級無線網路及實體線路建置計畫 D+180, (12/28/2018 ~ 06/25/2019)	107.12		108.01					108.02				108.03				108.04					108.05				108.06			
	17	24	1	7	14	21	28	4	11	18	25	4	11	18	25	1	8	15	22	29	6	13	20	27	3	10	17	24
各校施工：九大地理區																												
平溪→瑞芳→雙溪→貢寮 各校查驗																												
平溪: 4																												
瑞芳: 13																												
雙溪: 5																												
貢寮: 7																												
汐止→萬里→金山 各校查驗																												
汐止: 15																												
萬里: 6																												
金山: 5																												
深坑→石碇→坪林→烏來→新店																												
深坑: 2																												
石碇: 5																												
坪林: 2																												
烏來: 2																												
新店: 16																												
淡水→三芝→石門 各校查驗																												
淡水: 18																												
三芝: 4																												
石門: 4																												
樹林→鶯歌→三峽 各校查驗																												
樹林: 15																												
鶯歌: 10																												
三峽: 18																												
板橋→土城 各校查驗																												
板橋: 27																												
土城: 9																												
永和→中和 各校查驗																												
永和: 8																												
中和: 5																												
三重→蘆洲 各校查驗																												
三重: 20																												
蘆洲: 8																												
新莊→泰山→五股→八里→林口 各校查驗																												
新莊: 22																												
泰山: 6																												
五股: 5																												
八里: 5																												
林口: 14																												
教網中心																												
Server 設備到貨 NMS/AAA/HA Controller																												
裝機安裝																												
系統安裝																												
設備納管/整合測試																												
見證測試																												
驗收																												
保固																												